

## Town Hall & Murrey Tennis Courts – Timeline and Summary

---

*We are excited to announce renovations and resurfacing work at the South Riding Tennis Courts!*

**11/24/2023:** The fencing mesh was installed at the Town Hall courts today. The lights are scheduled for delivery mid-December.



**11/14/2023:** The concrete was poured today at the **Town Hall** courts. Plastic and concrete blankets will be laid over the surface. Soon we'll see the fencing go up and upon delivery the lighting will be installed.



**11/8/2023:** The photo below shows the moisture barrier and tension rods in place at the **Town Hall** courts. The concrete pour is scheduled for 11/14, weather permitting.



**10/27/2023:** **Murrey Tennis Courts** will be opened for play by close of business Monday, October 30<sup>th</sup>. As of right now, one side of the court still needs additional drying time to properly cure.

**Town Hall Tennis Courts** demolish continues. The courts look so barren without the fencing and lighting accessories. Electrical infrastructure has begun as well.

**10/12/2023:**

The **Town Hall Tennis Courts** have reached the end of their service life and are in need of renovating. The project will include a new post tension concrete surface, new lighting, and new fencing. Construction is scheduled to begin October 19<sup>th</sup>. This project is estimated to take 8-10 weeks with weather permitting. The color coating will be completed in the spring if temperatures become too cold. While waiting for spring, lines will be painted, and the courts will be reopened for use until the weather is appropriate for color coating.

A fiberglass overlay will be applied to resurface the **Murrey Tennis Courts** this will also reinforce currently uncracked areas of the court surface. The resurfacing is scheduled to begin October 16<sup>th</sup> and is estimated to be completed by the following week, weather permitting

For alternative tennis court use during the closing of SR courts please [visit Conklin Park.](#)